

Student Center Project

Construction Update



Concrete footing layout and forming continues



Under slab electrical & plumbing rough-in



Footings partially complete



Current Activities:

- Flintco has executed 97% of the subcontracts. Only 3 remain to execute: Waterproofing, Glass and Fire protection
- Flintco continuing to receive and process submittals
- Footing construction continues
- Mechanical Electrical and Plumbing (MEP) Building Tie-Ins Continue
- Under Slab Rough-in Continue

Upcoming Activities:

- MEP under slab rough-in completion
- Concrete footings to complete May 5
- MEP to continue tie-Ins to existing building
- Gym demolition to start
- Building steel to arrive the end of May