

Student Center Project

Construction Update



Renovation –
Student Commons Center wall Framing

Slab edge forms installed and
building pad set to grade

Building Slab Ready for
Rebar

Current Activities:

- Slab edge forms are complete
- Mechanical Electrical and Plumbing (MEP) Building Tie-Ins Continue
- Under Slab Rough-in is complete
- Gym Demolition is complete
- Building pad is complete
- Gym & Student Common space build back started

Upcoming Activities:

- Building slab vapor barrier and rebar will be installed
- Slab on Grade to pour May 22
- MEP to continue tie-Ins to existing building
- Structure to be delivered and start