

# Student Center Project

## *Construction Update*



Building Steel erection is taking shape



### Current Activities:

- Building Steel erection continues
- Mechanical Electrical and Plumbing (MEP) Building complete (Equipment pad is ready for new HVAC Unit)
- Gym & Student Common space build back continues

### Upcoming Activities:

- HVAC Unit to be set
- Structural Steel Top out is schedule for the end of June
- Gym & Student Common space build back continues
- North Portico has bid and work is scheduled to start in July

