

Student Center Project



Vapor barrier is being installed



Interior wall frame and door jambs are being set



Renovation: Sheetrock has started

Current Activities:

- Exterior Wall Framing completed
- Exterior Sheathing completed
- Interior Wall Framing started
- Overhead plumbing continues
- Fire Sprinkler continues
- Gym & Student Common space build back continues
- HVAC Unit Continues to be hooked up
- Exterior wall vapor barrier has started
- Sheetrock will continue

Upcoming Activities:

- Roof Blocking to start
- Roofing to start
- Exterior vapor barrier to complete
- Interior ductwork continues
- HVAC Unit to be hooked ups continue
- Gym & Student Common space build back continues
- Mud and tape to start
- North Portico work to start