

# Student Center & North Portico Projects



Sheetrock installation



Aerial view



Metal Panels / Brick / Cast stone  
Continue

### Current Activities:

- Overhead plumbing, electrical and mechanical continues
- Gym & Student Common space build back continues
- Metal Panel installation continues
- Sheetrock continues
- Roofing complete (trim work started)
- EIFS continues
- Cast stone / Masonry continues
- Window installation Completes
- North Portico – drive lane foundations pour

### Upcoming Activities:

- Plumbing, Electrical & Mechanical continues
- HVAC Unit hooked ups Complete
- Gym & Student Common space build back continues
- Sheetrock install continues
- Mud and tape to continue
- Cast Stone / Masonry to continue
- In wall inspections
- Metal wall panel Complete
- North Portico – site work continues
- North Portico – Steel erection to start