

Student Center & North Portico Projects

Construction Update
ISSUE 32 October 3, 2020



In floor AV rough in



Above ceiling rough in for lighting



North Portico foundations ready for steel

Current Activities:

- HVAC Unit hooked ups Complete
- Overhead plumbing, electrical and mechanical continues
- Gym & Student Common space build back continues
- Metal Panel installation Continue
- Sheetrock continues
- Roofing complete (trim work started)
- EIFS continues
- Cast stone / Masonry continues
- Window installation Completes
- Window water test performed
- North Portico – Steel foundations complete

Upcoming Activities:

- Plumbing, Electrical & Mechanical continues
- HVAC Unit hooked ups Complete
- Gym & Student Common space build back continues
- Sheetrock install continues
- Mud and tape to continue
- Cast Stone / Masonry to Complete
- In wall inspections
- Metal wall panel Complete
- Finish work to start
- North Portico – site work continues
- North Portico – Steel erection to start